

Suitland Federal Building #-4
Abatement, Relocation, Design, and Build-Out Status Report
December 27, 1999

2300 Wing Space Issues:

1. The move in period for the 2300 is scheduled to occur the first week of January 2000 for all occupants. This schedule is tentative pending further investigation of occupant availability and equipment.
2. The carpet and tile installation for the remainder of the 2300 wing is scheduled to begin by Tuesday, December 22, 1999, upon completion of ceiling tiles.
3. The cable racks, and voice equipment installation is complete. Voice data information was submitted to Texel Systems for final programming. Drop terminations is scheduled for completion of the entire 2300 wing by Monday, December 20, 1999. The installation of the data equipment is scheduled for Monday, December 27, 1999. Powering requirements for the telephone room equipment is complete.
4. The final AC unit is up and final rough in is in progress. All tie ducts have been delivered, final powering and testing will occur within two weeks.
5. Naval Ice Center is in the process of installing system furniture in room 2320, final punch list items are near completion.

Abatement:

As of Thursday, December 16, 1999, the fieldwork phase of EMI's Asbestos survey in Federal Building #4 was approximately 90% completed. The previously announced completion date for the site work was December 15, 1999. However due to unexpected delays and scheduling concerns, some site work is still pending. No further fieldwork is planned for the remainder of the year. The crew is on scheduled leave. Work will resume sometime after Monday, January 3, 2000. GSA will provide an updated schedule prior to the commencement of the work.

The remaining site work involves the inspection of the 0200 wing and the revisiting of a number of previously inaccessible spaces. Some QC work is also planned to address bulk-sampling requirements and to update their photo file.

Water:

Testing is still on going!

Link to www.epa.gov/safe/pubs/lead.html

Link to www.epa.gov/safe/pubs/lead.html

